BRUHAT BANGLORE MAHANAGARA PALIKE

YALAHANKA ZONE, BANGLORE

BAR CHART

RA 1st and final bill

NAME OF WORK :Additional Developmental Works to Telgu School in Chowdeshwari Ward no-02.

Description of item	Unit	Quantities Executed	Progress Chart				
			0-20 %	20 - 40%	40-60%	60-80%	80-100%
2	3	4	5	6	7	8	9
viding and fixing for flooring 20mm thick sadarhalli grey nite in CM 1:4 proportion, cut to required shape, pattern th paper joints, finished with cement mortar using white ment and colour pigments to match the colour of slab aking through jointing with sealant, groves in joints cluding cost of including cost of all materials, mortar, bour,curing etc., complete as per specification.do - minimum idth of 1200mm (gang saw water cut) Ground Floor	Sqm	246.81					
roviding and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of including cost of all materials, mortar, labour, curing etc., complete as per specification.do - minimum width of 1200mm (gang saw water cut) First Floor	Sqm	263.61					
Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of including cost of all materials, mortar, labour, curing etc., complete as per specification.do - minimum width of 1200mm (gang saw water cut) Second Floor	Sqm	260.58					

BRUHAT BANGLORE MAHANAGARA PALIKE
YALAHANKA ZONE, BANGLORE
BAR CHART
RA 1st and final bill

NAME OF WORK :Additional Developmental Works to Telgu School in Chowdeshwari Ward no-02.

Sl No	Description of item	Unit	Quantities Executed	Progress Chart				
				0-20 %	20 - 40%	40-60%	60-80%	80-100%
1	2	3	4	5	6	7	8	9
1	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of including cost of all materials, mortar, labour,curing etc., complete as per specification.do - minimum width of 1200mm (gang saw water cut) Ground Floor	Sqm	246.81					
2	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of including cost of all materials, mortar, labour, curing etc., complete as per specification.do - minimum width of 1200mm (gang saw water cut) First Floor	Sqm	263.61					
3	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of including cost of all materials, mortar, labour, curing etc., complete as per specification.do - minimum width of 1200mm (gang saw water cut) Second	Sqm	260.58					

Description of item	Unit	Quantities Executed	Progress Chart
KSRB 9-27 : Fixing of frames in an existing opening including embeeding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. KSRB 9-27.1 : – do – Fixing of door frame	Sqm	2.00	
KSRB 9.4-1 : Providing wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM complete as per specifications.Specification No. KBS 9.33 KSRB 9.4-2 : –	Sqm	0.09	
KSRB 9.5 : Providing and fixing in position fully panelled wood shutters for doors, with styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 KSRB 9.5-2 : – do – Honne wood	Sqm	3.78	

Progress Chart: 0-20 % | 20 - 40% | 40-60% | 60-80% | 80-100%

	Description of item	Unit	Quantities Executed	Progress Chart
	KSRB 4.2.1 : Providing and laying in position reinforced cement concrete of Design Mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columns pillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6	Cum	28.00	
	KSRB 4.2.1 : Providing and laying in position reinforced cement concrete of Design Mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columns pillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6	Cum	5.05	
21	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., for all super structure works with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges)Ready mixed Cement concrete M-25	Cum	10.64	